

## GDOT/Glynn County Projects Status Report

Monday, May 10, 2021

| # | Projects   | PI      | SCP  | PE   | ROW  | CST  | Environmental Activities | Preliminary Plans | Final Plans | Remarks  |
|---|--|---------|------|------|------|------|--------------------------|-------------------|-------------|--|
| 1 | SR 25 Spur East @ Mackay River bridge replacement                            | 0013745 | Auth | Auth | 2020 | LR   | 30%                      | 10%               |             | Environmental studies and Preliminary designs are ongoing. PIOH ongoing, public comment closes 5.5.21  |
| 2 | SR 25/US 17 fm CR 372/Yacht Rd to CR 415/Harry Driggers Blvd - Phase I       | 0016985 |      |      |      | LR   | 100%                     | 100%              | 100%        | Wrapping up final design and right of way acquisition. Final Plans due in April 2021. Anticipate Let July 21   |
| 3 | SR 25/US 17 widening from Harry Driggers Blvd to SR 99 - Phase II            | 532650  | *    | Auth | Auth | LR   | 100%                     | 100%              | 95%         | Wrapping up final design and right of way acquisition. Final Plans due in Oct 2021. Ant shelf unless funds are found.                                |
| 4 | CR 583/Sea Island Rd. @ Dunbar Creek bridge replacement on St. Simons Island | 0014914 |      | Auth | 2021 | LR   |                          |                   |             | Concept, detour coordination, env are ongoing. First stakeholder meeting internal on 5.7. Local gov stakeholder meeting is ant Summer/early Fall 21. |
| 5 | SR 32 @ Little Buffalo Creek - Bridge Replacement 3 miles West of SR 27      | 0013993 | *    | Auth | 2021 | LR   |                          |                   |             | Anticipate SRC in May and Design NTP Sept 2021.  |
| 6 | SR 25/US 17 @ SR 99 - Roundabout   | 0009874 | *    | Auth | LUMP | LUMP |                          | 100%              | 20%         | Working on Final Plans, Anticipate FFPR Aug 21. Proposed April 22 Let  |

## Active Construction Projects

| # | Project Description  | Contractor              | Award Amount   | % Complete | Anticipated Completion Date               |
|---|--|-------------------------|----------------|------------|---|
| 1 | Resurfacing on SR 25 Conn. from SR 25/US 17 to SR 27/US 341  | East Coast Asphalt, LLC | \$824,346.00   |            | Proposed start in Summer complete in Fall |
| 2 | 6.1 miles of milling, resurfacing, shoulder rehab on SR 25 beg. north of SR 303 and ext. south of Sidney Lanier Bridge     | East Coast Asphalt, LLC | \$3,025,169.27 | 90%        | Fall 21                                   |
| 3 | 11.590 miles of milling, resurfacing, shoulder rehab on SR 32 beginning at the Brantley County line and ext. west of SR 27 | Plant Improvement       | \$2,287,010.70 |            | Fall 21                                   |