

Glynn County BATS Transportation Project Update

GLYNN COUNTY TRANSPORTION PROJECTS						
		Estimate	Contract & Amount	Scope	Challenge	Status
Roads						
1	Canal-Spur to Glynco	\$ 4,000,000	Contracting for Survey, Design, Permitting, and Acquisition	Road widening	ROW Acquisition/Alignment. Wetland Permitting needed	No bids received. Broadening advertisement and re-bidding
2	Extend Dungeness to Southport	\$ 400,000	Include on Canal Road design contract. Structure design to bid construction separately	Right-of-way acquisition and Road construction	ROW Acquisition needed - 150 ft ROW for road and ditches	Appraisals underway for potential acquisition
Sidewalks						
6	Harry Driggers (new - Needlewood to 17)	\$ 1,100,000	GC performing Plan Development phase of TE Grant Project Per updated MOU. RFQ for Survey, Design, Permitting and Acquisition.	Design 165k & Construct	ROW Acquisition needed from Carriage Gate and T funded	South - Const Complete - GDOT is closing grant North - under construction 80% complete
7	Old Cypress Mill Sidewalk Construction		Bid opening 11 Jan22	New sidewalk on westside from Old Jesup to Community Road		NTP July 11, 2022, Construction of sidewalk and associated drainage progressing
Bridge/Culvert Project						
8	South Palm ditch @ Hwy 17			Permit & Construct	GDOT and FED permitting. Acquisition; Incorporate simple and maintainable trash mitigation system	1 bid received. Rejected bid due to cost. Working with Engineer to down scope the project and re-bid
Intersection Improvements						
10	Spur 25/Altama Conn	\$ 3,250,000	Awarded to Seaboard Construction of Brunswick, GA for \$2,755,956.25 with \$168,718.12 contract adjustment	Awarded to Seaboard Construction of Brunswick, GA for \$2,755,956.25 on 2 JUN 21 with \$190,493.23 provided by GDOT LMIG for Spur25 work		Construction started June 13, 2022, construction progressing
		\$ 3,000,000				
11	Pennick Rd (4.68 miles)		Riverstone Construction , LLC Jacksonville FL - \$5,216,127 Approved by BOC on AUG 5, 2021	All clearing, right of way, wetland mitigation, drainage and pave first 2 miles - Construction started 7 SEP 21		Complete
	Glynn County Total	\$ 11,750,000				