

Preconstruction Status October 21

List No.	County	Project ID	Short Description	Improvement Type	Project Manager Name	Project Sponsor	Design Consultant Name	FY PE	FY ROW	FY CST	Next Milestone
1	Glynn	0013745	SR25 SPUR EAST @ MACKAY RIVER	Bridge Replacement with No Added Capacity	Boswell, Cassandra	GDOT	ARCADIS U.S., Inc.	Auth	2022	2024	PFPR
2	Glynn	0016985	SR25 FM CR 372/YACHT RD TO CR 415/HARRY DRIGGERS	Major Widening	Edwards, Cassius Octavius	GDOT	GDOT Roadway Design C Bowler	Auth	Auth	Auth	Let Nov
3	Glynn	532650	SR25 FM CR 415/HARRY DRIGGERS TO SR 99 - PH II	Major Widening	Edwards, Cassius Octavius	GDOT	GDOT Roadway Design C Bowler	Auth	Auth		Anticipate Feb Let to Shelf
4	Glynn	0014914	CR 583/SEA ISLAND RD @ DUNBAR CREEK ON ST SIMONS ISLAND	Bridge Replacement with No Added Capacity	Brown, Will	GDOT	Michael Baker Jr., Inc.	Auth	2024		Concept Development
5	Glynn	0013993	SR 32 @ LITTLE BUFFALO CREEK 3 MI W OF SR 27g	Bridge Replacement with No Added Capacity	Brown, Will	GDOT	TransSystems Corporation	Auth	2023		Concept Development
6	Glynn	0009874	SR25 @ SR99	Roundabout	Chastain, Daniel	GDOT	Kimley-Horn & Associates, Inc.	Auth		2022	FFPR
7	McIntosh	0013599	SR 25 @ DARIEN RIVER IN DARIEN	Bridge Replacement with No Added Capacity	Boswell, Cassandra	GDOT	ARCADIS U.S., Inc.	Auth	2022		Environmental Approval

ACTIVE CONSTRUCTION PROJECTS OCTOBER 21

	PROJECT #	COUNTY	DESCRIPTION	CONTRACTOR	Letting (GDOT /Local)	DATE LET	% Complete	ORIGINAL CONTRACT AMOUNT	Anticipated Completion Date
	M005782	Glynn	Resurfacing on SR 25 Conn(Gloucester) fm SR 27 to SR 25	East Coast Asphalt, LLC	GDOT	12/20/2019		\$ 824,346.00	Fall 21
	M005921	Glynn	Resurfacing on SR 25 fm N of SR 303 extending S of Sidney Lanier Bridge	East Coast Asphalt, LLC	GDOT	10/16/2020	15%	\$ 3,025,169.27	Fall 21
	M005926	Glynn	Resurfacing on SR 32 fm Brantley Co line extending W of SR 27	Plant Improvement	GDOT	10/16/2020	70%	\$ 2,287,010.70	Fall 21
	M006112	Camden/ Glynn	Marking upgrades SR 405/I-95 fm N of Dover Bluff Overpass extending S of US25/US341/SR27	TRP Construction Group	GDOT	12/18/2020	90%	\$ 253,809.50	Fall 21
	M005953	Glynn	Bridge rehab on SR 27/US341 over Yellwo Bluff and Burnett Creek	E&D	GDOT	8/20/2021		\$ 728,692.00	